



## MEETING AGENDA

December 15, 2022

---

### MIDDLETOWN AREA SCHOOL DISTRICT ELEMENTARY BUILDING PROJECTS

CRA Project No. 3224

1. Educational Specifications Update (MASD)
2. Civil Engineering & Site Design Update (K&W)
  - Land Survey
    - Fieldwork began on 12/5/22
    - Fieldwork targeted to be complete by 12/22 (weather dependent)
    - Fieldwork drawing targeted to be complete by 1/13/23 (weather dependent)
  - Traffic
    - Attended virtual meeting on 12/7/22 with developer/traffic engineer for project (Union Knoll) across SR 0441 regarding driveway locations, roadway improvements, TIS, HOP, etc
    - Traffic subconsultant is proceeding with TIS Scoping document preparation
  - Sewer
    - Attending a meeting with Lower Swatara Township Sewer Authority Friday 12/16/22 (with Bill Meiser) to discuss capacity, connection to Middle School pump station, permitting, etc.
  - Township
    - Attending a meeting with Township Planning Staff Tuesday 12/20/22 (with Bill Meiser and Dr. Hunter) to intro project, review concept sketch plan, etc
3. Floor Plans
4. Consultant Update
  - Food Service Design
  - MEP/FP Engineering
  - Structural Engineering